

METRO RAIL INSPECTION REVIEW

MRI-2026-31 | image-only field report

Scope

The inspection covered the East Loop between chainage 14.2 km and 19.8 km on 16 August 2026. Teams reconciled ultrasonic readings, photographs and work orders before accepting a defect. The report identifier is MRI-2026-31; MRI-2026-13 is a training form.

Method

Each suspect indication was measured twice by different operators. Readings were retained with equipment identity, direction of travel and local rail temperature. A photograph alone did not establish depth.

Boundary

This synthetic report contains no passenger records, employee phone numbers, access codes or live infrastructure details. It is designed only for OCR and retrieval evaluation.

1. EAST LOOP FINDINGS

nearby dimensions and decision thresholds

Verified indication

At chainage 17.6 km, the verified surface indication measured 23 mm in length. The nearby 32 mm value belongs to a calibration notch and is not a track defect.

Review threshold

Manual engineering review is required when a verified indication reaches 20 mm or when growth exceeds 4 mm between inspections. A single noisy trace does not satisfy either condition.

Action

The 23 mm indication was entered into the engineering queue and protected by an interim speed restriction. The report does not state that the rail failed.

2. 中文复核记录

扫描中文段落与相近编号

区段信息

中文复核记录的区段编号为 CN-RAIL-74，检查范围对应东环线 17.6 公里附近。培训页中的 CN-RAIL-47 是演示编号，不能作为正式引用。

处置条件

当裂纹长度达到 20 毫米或两次检查增长超过 4 毫米时进入工程复核。一次信号异常只保留观察记录。

复查时间

下一次现场复查安排在 2026 年 8 月 23 日 05:40，由轨道完整性组负责。8 月 22 日是设备校准日期，不是现场复查时间。

3. DEFECT REGISTER

scanned table and row relationships

Table

Location	Length	Change	Status	Owner
EL-17.6	23 mm	+5 mm	ENGINEERING REVIEW	Integrity Team
EL-16.1	12 mm	+1 mm	MONITOR	Night Inspection
EL-18.4	8 mm	NEW	VERIFY	Ultrasonic Team
EL-15.3	none	0 mm	CLOSED	Integrity Team

Reading note

The status belongs to the same row as the location. EL-17.6 is the only row assigned to ENGINEERING REVIEW.

4. ACTION TRACKING

deadlines, owners and misleading dates

Immediate control

The interim restriction remains until engineering signs the disposition. Operations can apply the restriction but cannot close the defect.

Completion deadline

The engineering disposition is due by 18:00 on 20 August 2026. The maintenance planning meeting on 19 August is not the disposition deadline.

Evidence package

The final package requires both ultrasonic traces, measurement photographs and the signed disposition. A thumbnail image or unsigned worksheet is incomplete evidence.

5. LIMITATIONS AND NO-ANSWER CONTROL

scanned negative evidence

Limitations

The review covers one route segment and cannot estimate system-wide defect rates. Weather and rail temperature differ from the previous inspection.

Rejected draft

A draft note proposed a 25 mm review threshold. Engineering rejected it; the approved threshold remains 20 mm.

Unsupported requests

No passenger count, ticket revenue, staff phone number, depot password or residential address is present. The correct response to those questions is no answer.